

IC&E Supplemental Capital - 2004 Ties & CWR (Continuous Welded Rail)

Task	Start MP	End MP	Ties/ Mile	Track Time	2004											
					Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec
Owatonna Sub 21,600Ties	102	84	1,200	10 HR WINDOW				↔	(4/5 to 5/1) 6d/wk							
Owatonna Sub 2,320 Ties	84	(72.4=43.0) 72.4	250	10 HR WINDOW				↔	(5/3 to 5/8) 6d/wk							
Owatonna Sub 2,800 Ties	(72.4=43.0) 43.0	29	200	10 HR WINDOW				↔	(5/10 to 5/15) 5d/wk							
Owatonna Sub 5,800 Ties	0	29	200	10 HR WINDOW				↔	(4/5 to 5/14) 5d/wk 200/day							
Mason City Sub 15,750 ties	39.2	62.2	750	10 HR WINDOW					↔	(5/17 to 7/2) 5d/wk 750/day						
Calmar CWR 160,137 LF	39.2	62.2		12 HR OUTAGE					↔	(6/7 to 7/2) 6d/wk						

↔	IC&E Tie Gang	↔	CWR Delivery	↔	Colo CWR Gang	↔	Colo Tie Gang
---	---------------	---	--------------	---	---------------	---	---------------